

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

RWS&S – SPSR Nellore District –NABARD-RIDF XXII Grant – “CPWS Scheme to Jaladanki and other habitations in SPSR Nellore District” with an estimated cost of Rs.1000.00 Lakhs– Extension of Agreement Time from 31-03-2020 to 31-07-2021 for a period of (488 days) with Liquidated Damages of Rs.12,66,886/- – Accorded – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPEMNT (RWS-I) DEPARTMENT

G.O.RT.No. 283

Dated: 27-05-2021.

Read the following:

- 1) G.O.Rt.No.883 PR &RD (RWS-II) Dept., Dated: 25-10-2016.
- 2) G.O.Rt No.373, 883 PR &RD (RWS-I) Dept., Dated: 06-07-2020.
- 3) From the ENC,RWS&S,Vijayawada
Lr.No.AEE/DEE/NABARD/Jaladanki/Nellore/2019, Dated:14.07.2020.
- 4) Govt.Memo No.PRR01-RWS/255/2020-RWS-I, Dated: 24-02-2021.
- 5)From the ENC,RWS&S,Vijayawada Lr.No.AEE/DEE/NABARD/ Jaladanki/
Nellore /2017,Dated: .04-2021.

ORDER:

In the circumstances reported by the Engineer-in-Chief, Rural Water Supply & Sanitation Department, Vijayawada in his letter 5th read above, Government after careful examination of the proposal, hereby accord extension of agreement time from 31-03-2020 to 31-07-2021 for a period of (488) days with Liquidated Damages of Rs.12,66,886/- as the delay was attributable to the contractor in respect of the work “CPWS Scheme to Jaladanki and other habitations in SPSR Nellore District”.

2. The Engineer-in-Chief, Rural Water Supply & Sanitation Department, Vijayawada, Andhra Pradesh, shall take further necessary action accordingly in the matter.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT

To

The Engineer-in-Chief,

Rural Water Supply & Sanitation Department, Vijayawada.

The Superintendent Engineer, RWS&S, SPSR Nellore District.

Copy to:

OSD to Minister (PR&RD, Mines and Geology)

PS to Prl. Secretary to Government (PR&RD).

Sf/SCs.

//FORWARDED::BY ORDER//

SECTION OFFICER